

Duct Test Report

Testing Company	Name of Tester	Signature
Home Address	Permit Number	GPIN
Conditioned Square footage	Source of Conditioned Square Footage	Number of HVAC Systems

TEST RESULTS

System 1

Duct tightness testing is not required. All ducts and the air handler are located entirely within the building thermal envelope.

Square Footage Served	Test Conditions	Maximum Allowed (CFM25)	<i>Attach supporting documentation (software generated report, photo of results, or similar)</i>
		0.0	
Date	Test results (cfm@25pa)	Compliance Status	
		Pass	

System 2

Duct tightness testing is not required. All ducts and the air handler are located entirely within the building thermal envelope.

Square Footage Served	Test Conditions	Maximum Allowed (CFM25)	<i>Attach supporting documentation (software generated report, photo of results, or similar)</i>
		0.0	
Date	Test results (cfm@25pa)	Compliance Status	
		Pass	

Notes

N1103.3.4 (R403.3.4) Duct Leakage (Prescriptive)

Test Conditions	Maximum Allowed Duct Leakage	Maximum Allowed (CFM25)
Rough-in with air handler installed	4 CFM per 100 sq ft of conditioned floor area	.04 x conditioned floor area served
Rough-in without air handler installed	3 CFM per 100 sq ft of conditioned floor area	.03 x conditioned floor area served
Post-construction	4 CFM per 100 sq ft of conditioned floor area	.04 x conditioned floor area served