

Duct Leakage Test Report

Home Address: _____

Testing Company	Name of Tester	Signature
Conditioned Square Footage	Permit Number	Number of HVAC Systems
Source of Conditioned Square Footage	GPIN	

TEST RESULTS

System 1

Test Date	Ducts and Air Handler in Conditioned Space?	Test results (cfm@25pa)	Compliance Status
Square Footage Served	Test Conditions	Maximum Allowed (CFM25)	

System 2

Test Date	Ducts and Air Handler in Conditioned Space?	Test results (cfm@25pa)	Compliance Status
Square Footage Served	Test Conditions	Maximum Allowed (CFM25)	

****Attach supporting documentation (software generated report, photo of results, or similar****

N1103.3.6 (R403.3.6) Duct Leakage (Prescriptive)

<i>Air Handler and/or any portion of ducts outside of conditioned space</i>		
Test Conditions	Maximum Allowed Duct Leakage	Maximum Allowed (CFM25)
Rough-in with air handler installed	4 CFM per 100 sq ft of conditioned floor area	.04 x conditioned floor area served
Rough-in without air handler installed	3 CFM per 100 sq ft of conditioned floor area	.03 x conditioned floor area served
Post-construction	4 CFM per 100 sq ft of conditioned floor area	.04 x conditioned floor area served

<i>Air Handler and 100% of ducts within conditioned space</i>		
Test Conditions	Maximum Allowed Duct Leakage	Maximum Allowed (CFM25)
Rough-in or post-construction	8 CFM per 100 sq ft of conditioned floor area	.08 x conditioned floor area served